



COMMONWEALTH™
ENGINEERS, INC.
A wealth of resources to master a common goal.

Environmental Engineers & Consultants
9604 Coldwater Road, Suite 203
Fort Wayne, IN 46825

PH: (260) 494-3223

FAX: (260) 494-3224

MONTHLY STATUS REPORT

TO: Barry Scherer, District Superintendent
FROM: Ben Adams, P.E.
DATE: May 7, 2020
SUBJECT: 2020 Sanitary Sewer Extensions

Work Completed Last Month:

- Finalized preliminary design review of Contract A plan set – Linn Grove
- Finalized preliminary design review of Contract B plan set – Preble/Peterson
- Connection Lists generated for each Contract & Service Area
- Hydraulic Analysis on Preble & Linn Grove LS's – Discuss Pump Options w/Barry
- Hydraulic Analysis of Barrington Woods LS

Work Anticipated This Month:

- Finalize review Contract C plan set – Barrington Woods, CR 900 N & Clem's Lake
- Finalize LS Pump Designs, Low Pressure Sewer Designs & Pump Vendor Selections
- Prepare Contract Documents & Specifications
- Prepare IDEM-INDOT Construction Permits
- Prepare Final Quantities, Bid Schedules & Design Level Construction Costs Estimates
- Coordinate with Baker Tilly on New Project Funding

Progress Towards Deliverables:

- 90% Design for Contract A & B
- 75% Design for Contract C
- 25% Specifications

Potential Project Issues:

- Interlocal Treatment Agreement with Berne – Mark B. to create a draft template
- Modifications to Interlocal Agreement with Decatur
- Main Line Easement Acquisition – MLS Info to Mark & Barry
- Anticipate & Prepare for SRF Stimulus Funding Guidelines
- Rate Ordinance Updates & Adoption